

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
December 4, 2016 through December 10, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Manager of US Regulatory Affairs	Claudia Schrull	713-353-6328	(713) 821 - 2045

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week. No tank work this week.	
Stanley	
Miscellaneous site grading on existing contours/surfacing, and site maintenance such as material stockpiling and re-positioning. Corrosion Protection (CP) equipment and foundations installation. No tank work this week.	
Berthold	
Miscellaneous site maintenance; stockpile some building material in ESB, hauled material off-site, secured tank blinds and hatches. CP equipment installation - partial. No tank work this week.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Pending receipt of material and equipment, CP work may continue; installation and terminations of equipment. No work on erection of tanks.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Pending receipt of material and equipment, CP work may continue; installation and terminations of equipment. No work on erection of tanks.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Pending receipt of material and equipment, CP work may continue; installation and terminations of equipment. No work on erection of tanks.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress