

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
April 30, 2017 through May 6, 2017



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Manager of US Regulatory Affairs	Claudia Schrull	713-353-6328	(713) 821 - 2045

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work. No tank work this week.	
Stanley	
Miscellaneous site finish grading and BMP maintenance. No tank work this week.	
Berthold	
No work. No tank work this week.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Best Management Practices (BMPs), might be performed. Final terminations may occur on tank corrosion protection (CP) system; terminations, communications, commissioning and tuning remain. No work on erection of tanks.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control BMPs, might be performed. Final terminations may occur on tank CP system; terminations, communications, commissioning and tuning remain. No work on erection of tanks.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control BMPs, might be performed. Final terminations may occur on tank CP system; terminations, communications, commissioning and tuning remain. No work on erection of tanks.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress