

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**June 11, 2017 through June 17, 2017**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Manager of US Regulatory Affairs	Claudia Schrull	713-353-6328	(713) 821 - 2045

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
Tank CP work; full system activation. No tank structure work.	
<b>Stanley</b>	
Tank CP work; full system activation. No tank structure work.	
<b>Berthold</b>	
Tank CP work; full system activation. No tank structure work.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Best Management Practices (BMPs), might be performed. No work on erection of tanks.	
<b>Stanley</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control BMPs, might be performed. No work on erection of tanks.	
<b>Berthold</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control BMPs, might be performed. Horizontal Directional Drill CP work. No work on erection of tanks.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress