



December 19, 2014

Attn: Darrell Nitschke
North Dakota Public Service Commission
12th Floor, Dept. 408
600 E. Boulevard Avenue
Bismarck, ND 58505

Submittal via email to ndpsc@nd.gov

Re: Sunflower Wind Project – Weekly Construction Progress Report - PU-14-105

Dear Mr. Nitschke

Enclosed with this letter is a brief summary of the activities that were completed during the week of December 12 – December 19 at the Sunflower Wind Project. Limited construction activities started on Monday, December 15 and were completed by Wednesday, December 17. Upon completion, equipment was removed from the site.

The work that was completed at this site is the extent that will be completed in 2014. All further construction activities will commence in the spring of 2015. PSC staff will be notified in advance of said activities and a second pre-construction conference call will be scheduled. No further weekly updates will be submitted to the PSC until construction work begins in the spring of 2015.

If there are any questions or concerns regarding this filing, I can be reached at 805-569-6185 or via email at cwillis@infinitywind.com.

Sincerely,

A handwritten signature in blue ink, appearing to read "Casey Willis", is written over a blue horizontal line.

Casey Willis
Senior Project Manager.

45 **PU-14-105** Filed: 12/19/2014 Pages: 4
**Sunflower Wind Project – progress report – week
ending 12-19-2014**

Sunflower Wind Project, LLC

**724 Infinity- Sunflower Wind, LLC.
Weekly Update
Week of 12/19/14**

Distribution:

Eli Bosco, Cy Adams, Darin Neuschwander

1. Civil

- Subcontractors CMG arrived on-site 12/15/14
- Milled 1 mile of rough road on 12/16/14.
- Finished final grading of subgrade on 12/17/14

1-Week Look Ahead:

- None

Please see progress pictures for Sunflower Wind below.



