



Attn: Jerry Lein  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

Submittal via email to [ndps@nd.gov](mailto:ndps@nd.gov)

Case Number: PU-14-105

Re: Sunflower Wind Project – Construction Activities Update

Dear Mr. Lein,

The Sunflower Wind Project has begun construction activities and per the requirements set forth in the ND-03 Sunflower PSC 2014-06-25 Cert Site Compatibility (PSC 2014-05-09 Certification of Provisions item number 5) weekly construction updates are to be provided to the PSC and 3<sup>rd</sup> party consultant, Carlson McCain.

Please find the weekly construction update for the Sunflower Wind Project below.

Sincerely,

A handwritten signature in blue ink that reads "Dane Peacock".

Dane Peacock  
Assistant Secretary of SUNE North Dakota Holdings, LLC,  
sole member of Sunflower Wind Project, LLC

CC:

Jerry Lein  
Todd Hartleben  
Sean Garry  
Deron Lawrence  
Jed Dailey  
Aron Anderson  
Paul Crossland  
Mike Hickey



## Sunflower Wind Project, LLC.

### Weekly Construction Update

Week of 11/20/2015

---

1. Civil – Site work
  - Finished civil construction pre-winter work activities
  - Finished surface road cap on access roads
  - Placing and binding mulch to stabilize access road shoulders
2. Civil – O&M Building Yard
  - O&M building yard aggregate placement
3. Substation – Foundation Work
  - Excavated and placed engineered fill for the main power transformer foundation.
  - Completed forming and concrete work on the main power transformer foundation

**Note-** A Weekly Construction Update Report for the Sunflower Wind Project will not be issued next week due to the project site being closed for the Thanksgiving holiday.

See below for progress photos.

**Access Road Entrance Turbine Pad 16**



**Placing and Binding Mulch between Turbine Pad 13 and 14**



**O&M Building Yard Aggregate placement**



**Main Power Transformer Foundation Work**

