



Attn: Jerry Lein  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

Submittal via email to [ndps@nd.gov](mailto:ndps@nd.gov)

Case Number: PU-14-105

Re: Sunflower Wind Project – Construction Activities Update

Dear Mr. Lein,

The Sunflower Wind Project has begun construction activities and per the requirements set forth in the ND-03 Sunflower PSC 2014-06-25 Cert Site Compatibility (PSC 2014-05-09 Certification of Provisions item number 5) weekly construction updates are to be provided to the PSC and 3<sup>rd</sup> party consultant, Carlson McCain.

Please find the weekly construction update for the Sunflower Wind Project below.

Sincerely,

A handwritten signature in blue ink that reads "Dane Peacock".

Dane Peacock  
Assistant Secretary of SUNE North Dakota Holdings, LLC,  
sole member of Sunflower Wind Project, LLC

CC:

Jerry Lein  
Todd Hartleben  
Sean Garry  
Deron Lawrence  
Jed Dailey  
Aron Anderson  
Paul Crossland  
Mike Hickey



## **Sunflower Wind Project, LLC.**

### **Weekly Construction Update**

**Week of 12/04/2015**

---

**1. Civil – Site work**

- Civil construction work is completed for 2015.
- SWPPP Monitoring.

**2. Substation – Foundation Work**

- Complete forming and concrete work on grounding transformers.
- Excavate pier foundation.
- Pier foundation structural steel placement and concrete work.

See below for progress photos.

**Substation Grounding Transformer Foundations**



**Pier Foundation Concrete Pour**



## Pier Foundations

