

Attn: Jerry Lein  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

Submittal via email to [ndpsc@nd.gov](mailto:ndpsc@nd.gov)  
Case Number: PU-14-105

Re: Sunflower Wind Project – Construction Activities Update

Dear Mr. Lein,

The Sunflower Wind Project has begun construction activities for 2016 and per the requirements set forth in the ND-03 Sunflower PSC 2014-06-25 Cert Site Compatibility (PSC 2014-05-09 Certification of Provisions item number 5) weekly construction updates are to be provided to the PSC and 3<sup>rd</sup> party consultant, Carlson McCain.

Please find the weekly construction update for the Sunflower Wind Project below.

Sincerely,



Aron Anderson  
Senior Project Manager  
Solas Energy Consulting

CC:

Jerry Lein  
Todd Hartleben  
Sean Garry  
Evelyn Carpenter  
Jed Dailey  
Ryan Hartleben  
Deron Lawrence

# **Sunflower Wind Project, LLC.**

## **Weekly Construction Update**

**Week of 7/8/16**

---

- 1. General – Laydown Yard**
  - a. SWPPP inspection and maintenance post rain events**
  - b. Mobilization of field staff, equipment and site orientations**
  - c. Mobilization of concrete crews, telebelt and electrical contractor**
  - d. Construction kickoff meeting – Concrete Foundations**
  - e. Concrete aggregate stockpiling**
  
- 2. Civil – Fencing**
  - a. Site fencing and gate installation**
  
- 3. Civil – Access Roads**
  - a. SWPPP inspection and maintenance post rain events**
  - b. Installation of silt fence stripping of access road topsoil from turbine 34 to turbine 42**
  - c. Cut/fill access road from turbine 34 to turbine 39**
  
- 4. Civil – Turbine Pad Sites**
  - a. Cut/fill turbine pad sites – re-grading of pads completed last fall**
  
- 5. Civil – Turbine Foundation Excavation**
  - a. Excavate turbine foundations 1, 2 and 3**
  
- 6. O&M Building – Well Installation**
  - a. Locate well site and drill well (permit attached to email)**

See below for progress photos.

**Site Laydown Yard Concrete Aggregate Stockpiling**



## Topsoil Stripping



**Foundation 1 Excavation**



**WAPA Switchyard – Project Interconnection Point**

