

Attn: Jerry Lein
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

Submittal via email to ndpsc@nd.gov
Case Number: PU-14-105

Re: Sunflower Wind Project – Construction Activities Update

Dear Mr. Lein,

The Sunflower Wind Project has begun construction activities for 2016 and per the requirements set forth in the ND-03 Sunflower PSC 2014-06-25 Cert Site Compatibility (PSC 2014-05-09 Certification of Provisions item number 5) weekly construction updates are to be provided to the PSC and 3rd party consultant, Carlson McCain.

Please find the weekly construction update for the Sunflower Wind Project below.

Sincerely,



Aron Anderson
Senior Project Manager
Solas Energy Consulting

CC:
Jerry Lein
Todd Hartleben
Sean Garry
Evelyn Carpenter
Jed Dailey
Ryan Hartleben
Deron Lawrence
Cindy Whitney

Sunflower Wind Project, LLC.

Weekly Construction Update

Week of 7/17/16

- 1. General – Laydown Yard**
 - a. SWPPP inspection and maintenance post rain events**
 - b. Much of this week's works was delayed due to rain**

- 2. Civil – Fencing**
 - a. Site fencing and gate installation**

- 3. Civil – Access Roads**
 - a. SWPPP inspection and maintenance post rain events**
 - b. Topsoil stripping of access roads has been completed**
 - c. Cut/fill access road from turbine 45 to turbine 47**

- 4. Civil – Turbine Pad Sites**
 - a. Cut/fill turbine pad sites – re-grading of pads completed last fall**
 - b. Slope stabilization**

- 5. Civil – Turbine Foundation Excavation**
 - a. Excavate turbine foundations 4, 5 and 6**
 - b. Place mud mats at foundations 1,2,3,4,5,6**
 - c. Install rebar and anchor bolt cage at turbine 1**

- 6. O&M Building – Well Installation**
 - a. Drill and test well**

See below for progress photos.

Slope Stabilization



Foundation Excavation



Foundation 1 Mud Mat and Bottom Rebar Mat



O&M Well Drilling

