

Attn: Jerry Lein  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

Submittal via email to [ndpsc@nd.gov](mailto:ndpsc@nd.gov)  
Case Number: PU-14-105

Re: Sunflower Wind Project – Construction Activities Update

Dear Mr. Lein,

The Sunflower Wind Project has begun construction activities for 2016 and per the requirements set forth in the ND-03 Sunflower PSC 2014-06-25 Cert Site Compatibility (PSC 2014-05-09 Certification of Provisions item number 5) weekly construction updates are to be provided to the PSC and 3<sup>rd</sup> party consultant, Carlson McCain.

Please find the weekly construction update for the Sunflower Wind Project below.

Sincerely,



Aron Anderson  
Senior Project Manager  
Solas Energy Consulting

CC:  
Jerry Lein  
Todd Hartleben  
Sean Garry  
Evelyn Carpenter  
Jed Dailey  
Ryan Hartleben  
Deron Lawrence  
Cindy Whitney

# Sunflower Wind Project, LLC.

## Weekly Construction Update

Week of 10/21/16

---

1. Civil – Access Roads
  - a. SWPPP Inspection and Maintenance
  - b. Site Cleanup and Restoration
  
2. Civil – Turbine Pad Sites - Complete
3. Turbine Foundations - Complete
  
4. O&M Building
  - a. Insulate Building Exterior Walls
  - b. Paint Insulation
  - c. Frame Interior Walls
  
5. Substation
  - a. Site Cleanup
  - b. Energize Substation
  
6. Collection System
  - a. Blow in Fiber Optic Cabling
  - b. Terminate Cabling at Turbine Bases
  
7. Turbine Erection
  - a. Erect Base and Mid Tower Sections - Complete
  - b. Grout Base Tower Sections - Complete
  - c. Stack Top, Nacelle and Stab Blades
  
8. Met Tower – Complete

See below for progress photos

## Installing Turbine Rock Rings



Setting Top Tower Section



O&M Insulation Painting

