

Weekly



**Weekly Construction Report**

Belle Fourche Pipeline Co  
Bridger Pipeline LLC  
455 North Poplar  
PO Box 2360  
Casper, WY 82602  
307-266-0300  
307-237-3164 FAX



Project Name: SKUNK HILL TO DICKINSON 10"  
Project #: P079  
Project Location: Generally Located NW of Dickinson, ND  
ND PSC CASE NO.: PU-14-135

WEEKLY REPORT DATE:  
1-26-2015 - 1-31-2015

	Footage Installed/Completed This Week		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	23300	Feet	23300	Feet
String Pipe on ROW	8400	Feet	8400	Feet
Weld & Bend Pipe	485	Feet	485	Feet
Coat Pipe/Girth Welds	0	Feet	0	Feet
Trenching	0	Feet	0	Feet
Lower In	0	Feet	0	Feet
Backfill	0	Feet	0	Feet
ROW Restoration/Clean Up	0	Feet	0	Feet
Re-seeding	0	Feet	0	Feet

**ACTIVITY NOTES:**

Construction gates are being built and installed (Quantity 20 to date).

Construction equipment arrived on site 1-26-2015.

Started hauling/stringing pipe 1-27-2015.

Tested 4 welders on 1-29-2015, all 4 qualified.

Started welding HDD pipe 1-30-2015.

**INSPECTOR:** NA