


Weekly



Weekly Construction Report

Belle Fourche Pipeline Co
Bridger Pipeline LLC
455 North Poplar
PO Box 2360
Casper, WY 82602
307-266-0300
307-237-3164 FAX



Project Name: SKUNK HILL TO DICKINSON 10"
Project #: P079
Project Location: Generally Located NW of Dickinson, ND
ND PSC CASE NO.: PU-14-135

WEEKLY REPORT DATE:
2-16-2015 - 2-21-2015

	Footage Installed/Completed This Week		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	0	Feet	73970	Feet
String Pipe on ROW	0	Feet	73970	Feet
Weld & Bend Pipe	Weld - 20600; Bend - 0	Feet	Weld - 52100; Bend - 73970	Feet
Coat Pipe/Girth Welds	13850	Feet	23400	Feet
Trenching	16872	Feet	17900	Feet
Lower In	16872	Feet	17900	Feet
Backfill	16872	Feet	17900	Feet
ROW Restoration/Clean Up		Feet		Feet
Re-seeding		Feet		Feet
			(Approx. 73,973 Feet Total)	

ACTIVITY NOTES:

ROW construction is complete.

Hauling/stringing of pipe is complete.

Bending of pipe is complete.

Welding & coating of pipeline continues.

Hydrotest tentatively planned for the week of March 16, 2015.

INSPECTOR: NA _____