


Weekly



Weekly Construction Report

Belle Fourche Pipeline Co
Bridger Pipeline LLC
455 North Poplar
PO Box 2360
Casper, WY 82602
307-266-0300
307-237-3164 FAX



Project Name: SKUNK HILL TO DICKINSON 10"
Project #: P079
Project Location: Generally Located NW of Dickinson, ND
ND PSC CASE NO. PU-14-135

WEEKLY REPORT DATE:
2-23-2015 - 2-28-2015

	Footage Installed/Completed This Week		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	0	Feet	73970	Feet
String Pipe on ROW	0	Feet	73970	Feet
Weld & Bend Pipe	Weld - 19400; Bend - 0	Feet	Weld - 71500; Bend - 73970	Feet
Coat Pipe/Girth Welds	24500	Feet	48800	Feet
Trenching	22600	Feet	40500	Feet
Lower In	22500	Feet	40400	Feet
Backfill	22500	Feet	40400	Feet
ROW Restoration/Clean Up		Feet		Feet
Re-seeding		Feet		Feet
	(Approx. 73,973 Feet Total)			

ACTIVITY NOTES:

ROW construction is complete.

Hauling/stringing of pipe is complete.

Bending of pipe is complete.

Welding 97% Complete.

Coating of pipeline continues.

Hydrotest tentatively scheduled of the week of March 16th, 2015.

INSPECTOR: NA _____