



Weekly Construction Report

Belle Fourche Pipeline Co
 Bridger Pipeline LLC
 455 North Poplar
 PO Box 2360
 Casper, WY 82602
 307-266-0300
 307-237-3164 FAX



Project Name: SKUNK HILL TO DICKINSON 10"
Project #: P079
Project Location: Generally Located NW of Dickinson, ND
ND PSC CASE NO.: PU-14-135

WEEKLY REPORT DATE:
 3-2-2015 - 3-8-2015

	Footage Installed/Completed This Week		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	0	Feet	73970	Feet
String Pipe on ROW	0	Feet	73970	Feet
Weld & Bend Pipe	Weld - 2470; Bend - 0	Feet	Weld - 73970; Bend - 73970	Feet
Coat Pipe/Girth Welds	25170	Feet	73970	Feet
Trenching	23100	Feet	63600	Feet
Lower In	23100	Feet	63500	Feet
Backfill	23100	Feet	63500	Feet
ROW Restoration/Clean Up		Feet		Feet
Re-seeding		Feet		Feet
			(Approx. 73,973 Feet Total)	

ACTIVITY NOTES:

ROW construction is complete.

Hauling/stringing of pipe is complete.

Bending of pipe is complete.

Welding is complete.

Coating is complete.

Pig Trap assembly and installation (Inside stations) in progress.

Hydrotest tentatively scheduled of the week of March 16th, 2015. Likely mid week.

INSPECTOR: NA _____