



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** July 25, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

### Brief Description of Week's Activities

**Lonesome Creek:** First week of construction activities. Start site survey and removal of topsoil. Install silt fence and erosion controls. Start cut and fill and compaction. Receive approach permit and physical address from McKenzie County.

### Significant Work Activity for Next Week

**Lonesome Creek:** Continue earthmoving activities to provide a level plant site – cut/fill, compaction, survey.

### Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	5 %	N/A	---

### Project Site Safety

Zero Tolerance Safety Policy Onsite

### Comments

Slight delay due to brief weather events and equipment breakdown

Signatory	Date
Peter Ruffenach	7/25/14