



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 14, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Most screw piles installed – continue cutting to final elevation and welding on cap plates. Continue with foundation work. First compressors on site.

Significant Work Activity for Next Week
Lonesome Creek: Move forward with setting of heavy equipment (compressors). Continue with foundations and underground electrical.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Screw piles	90	Foundations	85

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Overall work continues quite well.

Signatory	Date
Peter Ruffenach	11/27/14



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 7, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Most screw piles installed – continue cutting to final elevation and welding on cap plates. Continue with foundation work.

Significant Work Activity for Next Week
Lonesome Creek: Prepare for arrival of compressors on site.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Screw piles	90	Foundations	60

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Overall work continues quite well.

Signatory	Date
Peter Ruffenach	11/27/14