



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 21, 2014

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| Brief Description of Week's Activities |
|---|
| Lonesome Creek: Continue with foundation work. First residue compressors on site. Waiting on permits for remainder of compressors. |

| Significant Work Activity for Next Week |
|--|
| Lonesome Creek: Move forward with setting of heavy equipment (compressors). Continue with foundations and underground electrical. |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Screw piles | 90 | Foundations | 90 |

| Project Site Safety |
|-------------------------------------|
| Zero Tolerance Safety Policy Onsite |

| Comments |
|------------------------------------|
| Overall work continues quite well. |

| Signatory | Date |
|-----------------|----------|
| Peter Ruffenach | 12/15/14 |