



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: December 12, 2014

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| |
|---|
| Brief Description of Week's Activities Lonesome Creek: Major work consisted of assembly of framework for refrigeration compressor building, and installation of piperacks. |
|---|

| |
|--|
| Significant Work Activity for Next Week Lonesome Creek: Work on building erection. Minimal staff on site over holidays. |
|--|

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Overall | 26.9 | Buildings | 54.5 |

| |
|---|
| Project Site Safety Near miss – piece of equipment backed into a UTV causing minimal damage to the UTV. No injuries. Standdown to review and emphasize site safety. |
|---|

| |
|---|
| Comments Overall work continues quite well. |
|---|

| Signatory | Date |
|-----------------|----------|
| Peter Ruffenach | 12/29/14 |



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: December 4, 2014

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| Brief Description of Week's Activities |
|--|
| Lonesome Creek: Major work consisted of assembly of framework for refrigeration compressor building, and installation of piperacks. |

| Significant Work Activity for Next Week |
|--|
| Lonesome Creek: Work on building erection and prepare for arrival of compressors. |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Overall | 24.5 | Buildings | 53 |

| Project Site Safety |
|---|
| Near miss – trackhoe slid on ice and made contact with unoccupied UTV. No injuries. |

| Comments |
|------------------------------------|
| Overall work continues quite well. |

| Signatory | Date |
|-----------------|----------|
| Peter Ruffenach | 12/26/14 |



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 28, 2014

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| Brief Description of Week's Activities |
|---|
| Lonesome Creek: Major work consisted of assembly of framework for refrigeration compressor building. |

| Significant Work Activity for Next Week |
|--|
| Lonesome Creek: Work on building erection and prepare for arrival of compressors. |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Screw piles | 90 | Foundations | 90 |

| Project Site Safety |
|-------------------------------------|
| Zero Tolerance Safety Policy Onsite |

| Comments |
|------------------------------------|
| Overall work continues quite well. |

| Signatory | Date |
|-----------------|----------|
| Peter Ruffenach | 12/26/14 |