



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: January 2, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Working on buildings, piperacks, and underground piping.

Significant Work Activity for Next Week
Lonesome Creek: Continue focus on building completion.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	27.1	Buildings	56.2

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Overall work continues quite well. Cold winter weather has slowed progress.

Signatory	Date
Peter Ruffenach	1/14/15