



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: March 13, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities Lonesome Creek: Received final large loads of equipment. Smaller loads continue.
--

Significant Work Activity for Next Week Lonesome Creek: Buildings nearing completion. Focus is turning to piping completion and the upcoming mobilization of electrical contractor.
--

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	38.9	Buildings	89.9

Project Site Safety Contractor smashed pinkie finger between two shackles – 7 stitches required. Employee was released back to work. Reviewed rigging procedures on site to mitigate future incidents.
--

Comments Near misses – cranes struck structural steel supports resulting in damage to the steel. Emphasizing the need for spotters to remain focused.

Signatory	Date
Peter Ruffenach	3/30/15