



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: March 27, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Electrical crew mobilizing. Compressor buildings done except for post-construction details.

Significant Work Activity for Next Week

Lonesome Creek: Piping, insulation, and setting equipment. Commencement of electrical work.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	41.7	Buildings	92.2


Project Site Safety

No safety incidents.

Comments

Warmer weather is producing muddy conditions, which can affect productivity.

Signatory	Date
Peter Ruffenach	4/17/15



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: March 20, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Continue to receive components. Electrical work ramping up

Significant Work Activity for Next Week
Lonesome Creek: Buildings nearing completion. Focus is turning to piping completion and the ongoing mobilization of electrical contractor.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	40.5	Buildings	90.5

Project Site Safety
No safety incidents.

Comments
Warmer weather is allowing greater construction progress.

Signatory	Date
Peter Ruffenach	4/17/15