



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** April 13, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
<b>Lonesome Creek:</b> Sealing floors in control and warehouse buildings. Electrical work is ongoing.

Significant Work Activity for Next Week
<b>Lonesome Creek:</b> Continue with piping, electrical, and buildings.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	44.9	Buildings	95.0

Project Site Safety
No safety incidents.

Comments
Some snowy weather has hindered progress slightly.

Signatory	Date
Peter Ruffenach	4/30/15



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** April 6, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

### Brief Description of Week's Activities

**Lonesome Creek:** Insulating vessels and installing pipe. Electrical mobilization continues and electrical work has commenced.

### Significant Work Activity for Next Week

**Lonesome Creek:** Piping, insulation, and setting equipment. Commencement of electrical work.

### Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	43.9	Buildings	94.3

### Project Site Safety

No safety incidents.

### Comments

Some snowy weather has hindered progress slightly.

Signatory	Date
Peter Ruffenach	4/30/15