



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** May 3, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
<b>Lonesome Creek:</b> Work on above and below grade piping. Installing cable tray.

Significant Work Activity for Next Week
<b>Lonesome Creek:</b> Continue with piping, electrical, and buildings. Will start reporting Electrical % Complete next week.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	52.8	Buildings	97.6

Project Site Safety
No safety incidents.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	6/3/15