



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: May 24, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Work on above and below grade piping. Continued progress on cable tray and conduit installation.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on cable tray and conduit.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	58.8	Electrical	17.8

Project Site Safety

No safety incidents.

Comments

Rainy weather is producing muddy conditions.

Signatory	Date
Peter Ruffenach	6/17/15



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: May 17, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Work on above and below grade piping. Continued progress on cable tray and conduit installation.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on cable tray and conduit.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	56.2	Electrical	13.3

Project Site Safety

No safety incidents.

Comments

Progress continues well.

Signatory	Date
Peter Ruffenach	6/17/15