



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** June 14, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
<b>Lonesome Creek:</b> Piping and electrical continues throughout the facility. Started pulling some cable.

Significant Work Activity for Next Week
<b>Lonesome Creek:</b> Continue with piping and electrical. Electrical focused on cable tray and conduit. More cable pulling.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	65.8	Electrical	28.6

Project Site Safety
No safety incidents.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	7/10/15



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** June 7, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

<b>Brief Description of Week's Activities</b> <b>Lonesome Creek:</b> Piping and electrical continues throughout the facility.
--

<b>Significant Work Activity for Next Week</b> <b>Lonesome Creek:</b> Continue with piping and electrical. Electrical focused on cable tray and conduit.
---

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	62.9	Electrical	25.7

<b>Project Site Safety</b> No safety incidents.
--

<b>Comments</b> Rainy weather is causing slight slowdowns.
---

Signatory	Date
Peter Ruffenach	7/9/15