



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** July 5, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

<b>Brief Description of Week's Activities</b>
<b>Lonesome Creek:</b> Piping and electrical continues throughout the facility. Cable pulling is continuing throughout the plant.

<b>Significant Work Activity for Next Week</b>
<b>Lonesome Creek:</b> Continue with piping and electrical. Electrical focused on cable tray and conduit. More cable pulling.

<b>Lonesome Creek Completion Percentiles</b>			
Description	% Complete	Description	% Complete
Overall	72.9	Electrical	37.6

<b>Project Site Safety</b>
Tele-handler came into contact with structural steel and damaged a cross beam. A spotter was in use – no injuries.

<b>Comments</b>
Progress continues well.

<b>Signatory</b>	<b>Date</b>
Peter Ruffenach	7/23/15