



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: July 12, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities Lonesome Creek: Piping and electrical continues throughout the facility. Cable pulling is continuing throughout the plant.
--

Significant Work Activity for Next Week Lonesome Creek: Continue with piping and electrical. Electrical focused on cable tray and conduit. More cable pulling.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	76.4	Electrical	42.6

Project Site Safety No incidents to report.

Comments Progress continues well.

Signatory	Date
Peter Ruffenach	7/27/15