



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: August 4, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Piping and electrical continues throughout the facility. Cable pulling is continuing throughout the plant. Working on grouting of equipment.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on cable tray and conduit. More cable pulling. Continue with grouting.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	81.9	Electrical	52.9

Project Site Safety

Gasket failed during a pneumatic test. No injuries or equipment damage occurred.

Comments

Progress continues well.

Signatory	Date
Peter Ruffenach	9/7/15



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: July 28, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Piping and electrical continues throughout the facility. Cable pulling is continuing throughout the plant. Working on grouting of equipment.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on cable tray and conduit. More cable pulling. Continue with grouting.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	79.7	Electrical	49.9

Project Site Safety

Small fire when weld slag hit a fiberglass panel. Minimal damage and no personal injuries.

Comments

Progress continues well.

Signatory	Date
Peter Ruffenach	9/4/15