



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: August 9, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Piping and electrical continues throughout the facility. Cable pulling is continuing throughout the plant – focus on instrumentation. Working on grouting of equipment.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Continue with grouting.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	85.1	Electrical	56.8

Project Site Safety

Nothing to report.

Comments

Progress continues well.

Signatory	Date
Peter Ruffenach	9/12/2015