



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** August 30, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

<b>Brief Description of Week's Activities</b> <b>Lonesome Creek:</b> Piping and electrical continues throughout the facility. Cable pulling is continuing throughout the plant – focus on instrumentation. Pouring concrete for facility sidewalks and working on heat trace and insulation.
---

<b>Significant Work Activity for Next Week</b> <b>Lonesome Creek:</b> Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Heat trace and insulation. Line blows should be starting soon.
--

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	91.6	Electrical	68.1

<b>Project Site Safety</b> Nothing to report.
--

<b>Comments</b> Progress continues well.
---

<b>Signatory</b> Peter Ruffenach	<b>Date</b> 10/24/2015
-------------------------------------	---------------------------