



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: September 28, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Heat trace and insulation continues. Pulling power to packaged equipment. Continue with terminations of instruments etc. Continue with line blows. Pre-commissioning of vendor equipment. Continue with loop checks. Punchlisting activities.

Significant Work Activity for Next Week
Lonesome Creek: Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Heat trace and insulation. Continue with line blows. Loop checks of instrumentation continue. Pre-commissioning of vendor equipment. Some work on lighting. Line blows should near completion. Continue punchlisting.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	96.1	Electrical	86.1

Project Site Safety
Nothing to report.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	11/2/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: September 20, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Heat trace and insulation continues. Pulling power to packaged equipment. Continue with terminations of instruments etc. Continue with line blows. Pre-commissioning of vendor equipment.

Significant Work Activity for Next Week
Lonesome Creek: Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Heat trace and insulation. Continue with line blows. Loop checks of instrumentation continue. Pre-commissioning of vendor equipment.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	96.1	Electrical	86.1

Project Site Safety
Nothing to report.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	11/2/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: September 13, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Heat trace and insulation continues. Pulling power to packaged equipment. Continue with terminations of instruments etc. Continue with line blows.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Heat trace and insulation. Continue with line blows. Loop checks of instrumentation continue.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	95.2	Electrical	79.1

Project Site Safety

Nothing to report.

Comments

Progress continues well.

Signatory	Date
Peter Ruffenach	11/2/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: September 6, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Piping is all but complete. Heat trace and insulation continues. Pulling power to packaged equipment. Continue with terminations of instruments etc. Finished hot oil system cleanout. Continue with line blows.

Significant Work Activity for Next Week
Lonesome Creek: Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Heat trace and insulation. Continue with line blows. Loop checks of instrumentation ramping up.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	93.5	Electrical	72.4

Project Site Safety
Nothing to report.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	11/2/2015