



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 2, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Starting checkouts of heat trace panels. Loop checks are nearly complete. Punchlisting activities specifically on electrical and resolution of punches. Checkout of controls system continues. Working to resolve problems with the controls system including incomplete/non-functional programming. Installation of lighting.

Significant Work Activity for Next Week

Lonesome Creek: Checkout of heat trace panels. Loop checks of instrumentation continue specifically re-verification of loops that required further work. Punchlist focus is on verification of completed punches. Getting ready for start of SAT.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	99.7	Electrical	96.9

Project Site Safety

Nothing to report.

Comments

Colder weather as we head into winter makes completion of project more difficult. This will be an ongoing issue.

Signatory	Date
Peter Ruffenach	11/26/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: October 26, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Heat trace and insulation continues – nearly done. Pre-commissioning of vendor equipment. Loop checks are nearly complete. Punchlisting activities specifically on electrical and resolution of punches. Checkout of controls system continues. Working to resolve problems with the controls system including incomplete/non-functional programming. Installation of lighting.

Significant Work Activity for Next Week

Lonesome Creek: Heat trace and insulation – focus will shift to checkout of heat trace panels. Loop checks of instrumentation continue specifically re-verification of loops that required further work. Some work on lighting – focus will shift toward lighting as heat trace finishes up. Continue punchlisting and resolution of punches.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	98.7	Electrical	94.6

Project Site Safety

Nothing to report.

Comments

Colder weather as we head into winter makes completion of project more difficult.

Signatory	Date
Peter Ruffenach	11/26/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: October 19, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
<p>Lonesome Creek: Heat trace and insulation continues – nearing completion. Continue with terminations of instruments etc. Pre-commissioning of vendor equipment. Loop checks are nearly complete. Punchlisting activities specifically on electrical. Started pre-SAT of controls system - multiple problems encountered. Installation of lighting.</p>

Significant Work Activity for Next Week
<p>Lonesome Creek: Continue with piping and electrical. Heat trace and insulation. Loop checks of instrumentation continue specifically re-verification of loops that required further work. Pre-commissioning of vendor equipment. Some work on lighting – focus will shift toward lighting as heat trace finishes up. Continue punchlisting and resolution of punches.</p>

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	97.9	Electrical	92.5

Project Site Safety
Nothing to report.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	11/25/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: October 12, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Heat trace and insulation continues. Continue with terminations of instruments etc. Pre-commissioning of vendor equipment. Loop checks are nearly complete. Punchlisting activities specifically on electrical.


Significant Work Activity for Next Week
Lonesome Creek: Continue with piping and electrical. Heat trace and insulation. Loop checks of instrumentation continue specifically re-verification of loops that required further work. Pre-commissioning of vendor equipment. Some work on lighting. Continue punchlisting and resolution of punches.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	97.1	Electrical	90.1

Project Site Safety
Nothing to report.

Comments
Progress continues well.

Signatory	Date
Peter Ruffenach	11/25/2015



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: October 5, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Heat trace and insulation continues. Pulling power to packaged equipment. Continue with terminations of instruments etc. Continue with line blows. Pre-commissioning of vendor equipment. Continue with loop checks. Punchlisting activities.

Significant Work Activity for Next Week

Lonesome Creek: Continue with piping and electrical. Electrical focused on instrumentation terminations. More cable pulling. Heat trace and insulation. Loop checks of instrumentation continue. Pre-commissioning of vendor equipment. Some work on lighting. Continue punchlisting.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	96.5	Electrical	88.2

Project Site Safety

Nothing to report.

Comments

Progress continues well.

Signatory	Date
Peter Ruffenach	11/25/2015