



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 23, 2015

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| Brief Description of Week's Activities |
|---|
| Lonesome Creek: Continue work on the site acceptance test (SAT) and addressing programming and field issues as they arise. SAT is working through both the Cause and Effect and Control Narrative. Completed SAT. Working to address remaining punchlist items and completed required pre-MC punchlist items. ONEOK performed PSSR for facility. ONEOK received and accepted MC from Linde on November 23, 2015. |

| Significant Work Activity for Next Week |
|--|
| Lonesome Creek: Work on post-MC punchlist items. Work on adjustments to controls. Commence purge of plant with nitrogen, and prepare for introduction of hydrocarbons and startup. Next week will be the final report for plant construction. |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Overall | 100.0 | Electrical | 100.0 |

| Project Site Safety |
|---------------------|
| Nothing to report. |

| Comments |
|--|
| Colder weather as we head into winter makes completion of project more difficult. This will be an ongoing issue. |

| Signatory | Date |
|-----------------|------------|
| Peter Ruffenach | 01/22/2016 |



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 16, 2015

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| Brief Description of Week's Activities |
|---|
| Lonesome Creek: Continue work on the site acceptance test (SAT) and addressing programming and field issues as they arise. SAT is working through both the Cause and Effect and Control Narrative. Working to address remaining punchlist items. |

| Significant Work Activity for Next Week |
|---|
| Lonesome Creek: Continue with SAT activities and troubleshooting problems as they arise. Continue to work on punchlist items. Plant mechanical completion (MC) is anticipated within the next two weeks. |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Overall | 99.8 | Electrical | 99.1 |

| Project Site Safety |
|---------------------|
| Nothing to report. |

| Comments |
|--|
| Colder weather as we head into winter makes completion of project more difficult. This will be an ongoing issue. |

| Signatory | Date |
|-----------------|------------|
| Peter Ruffenach | 01/22/2016 |



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 9, 2015

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| Brief Description of Week's Activities |
|--|
| Lonesome Creek: Primary focus is the start of the site acceptance test (SAT) and addressing programming and field issues as they arise. Working to address remaining punchlist items. |

| Significant Work Activity for Next Week |
|---|
| Lonesome Creek: Continue with SAT activities and troubleshooting problems as they arise. Continue to work on punchlist items |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Overall | 99.7 | Electrical | 97.9 |

| Project Site Safety |
|---------------------|
| Nothing to report. |

| Comments |
|--|
| Colder weather as we head into winter makes completion of project more difficult. This will be an ongoing issue. |

| Signatory | Date |
|-----------------|------------|
| Peter Ruffenach | 01/22/2016 |