



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: January 4, 2016

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: General startup activities and post-MC punchlist items. Continuing to work through issues with the refrigeration compressors. Plant production is steadying out.

Significant Work Activity for Next Week
Lonesome Creek: Continue work on post-MC punchlist items. Continue to work with vendors on startup of their equipment. Continue with startup activities. Plant volumes are steadying out.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	100.0	Electrical	100.0

Project Site Safety
Nothing to report.

Comments
Full restoration and planting of trees etc. will not occur until spring 2016.

Signatory	Date
Peter Ruffenach	02/04/2016



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: December 28, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: General startup activities and post-MC punchlist items. Continuing to work through issues with the refrigeration compressors.

Significant Work Activity for Next Week

Lonesome Creek: Continue work on post-MC punchlist items. Continue to work with vendors on startup of their equipment. Continue with startup activities. Plant volumes will start to ramp up.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	100.0	Electrical	100.0

Project Site Safety

Nothing to report.

Comments

Full restoration and planting of trees etc. will not occur until spring 2016.

Signatory	Date
Peter Ruffenach	02/04/2016



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: December 21, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Punchlist items are complete with exception of items that will have to wait until warmer weather. General startup activities. Continuing to work through issues with the refrigeration compressors.

Significant Work Activity for Next Week

Lonesome Creek: Continue work on post-MC punchlist items. Continue to work with vendors on startup of their equipment. Continue with startup activities. Plant volumes will start to ramp up.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	100.0	Electrical	100.0

Project Site Safety

Nothing to report.

Comments

Full restoration and planting of trees etc. will not occur until spring 2016.

Signatory	Date
Peter Ruffenach	02/01/2016



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: December 14, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Work on post-MC punchlist items. General startup activities.

Significant Work Activity for Next Week
Lonesome Creek: Continue work on post-MC punchlist items. Continue to work with vendors on startup of their equipment. Continue with startup activities. Plant volumes will start to ramp up.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	100.0	Electrical	100.0

Project Site Safety
Nothing to report.

Comments
Construction is completed and only punchlist items are being worked on. Full restoration and planting of trees etc. will not occur until spring 2016.

Signatory	Date
Peter Ruffenach	02/01/2016



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: December 7, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Work on post-MC punchlist items. General startup activities.

Significant Work Activity for Next Week
Lonesome Creek: Continue work on post-MC punchlist items. Continue to work with vendors on startup of their equipment. Continue with startup activities.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	100.0	Electrical	100.0

Project Site Safety
Nothing to report.

Comments
Construction is completed and only punchlist items are being worked on. Full restoration and planting of trees etc. will not occur until spring 2016.

Signatory	Date
Peter Ruffenach	02/01/2016



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: November 30, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Work on post-MC punchlist items. Purge plant. Prepare for hydrocarbon in the facility. Coordinate arrival of vendors to assist with startup of their equipment. General startup activities.

Significant Work Activity for Next Week
Lonesome Creek: Continue work on post-MC punchlist items. Continue to work with vendors on startup of their equipment. Continue with startup activities.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	100.0	Electrical	100.0

Project Site Safety
Nothing to report.

Comments
Construction is completed and only punchlist items are being worked on. Full restoration and planting of trees etc. will not occur until spring 2016.

Signatory	Date
Peter Ruffenach	02/01/2016