

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of October 31 – November 7 2014

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Swan	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	0%
Right of Way Clearing	37%	Lowering	0%
Right of Way Grading	37%	Backfill	0%
Stringing	9%	Tie-in	0%
Bending	0%	Hydro test	0%
Welding	0%	Right of Way Cleanup	0%
Coating	0%		

Activity for the week

Approximately 4 miles of ROW has been cleared with 1 mile of pipe strung. Welding and ditching will commence next week with ROW nearing completion.

Comments

--

Name	Report Date
James Akingbola	11/07/2014