

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of October 7 – November 14 2014

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Swan	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	0%
Right of Way Clearing	69%	Lowering	0%
Right of Way Grading	69%	Backfill	0%
Stringing	37%	Tie-in	0%
Bending	0%	Hydro test	0%
Welding	0%	Right of Way Cleanup	0%
Coating	0%		

Activity for the week

Approximately 7.5 miles of ROW has been cleared and graded to date. Contractor has strung 4 miles of pipe, some bore sections have been welded up and bending has started along with mainline welding. X-ray is on site to examine welds.

Comments

James Akingbola will be out of the office until November 24th, 2014. Weekly reporting and any questions should be directed to Jacob Yokum, Jacob.yokum@oneok.com, (918) 606-7986.

Name	Report Date
Jacob Yokum	11/14/2014