

**ONEOK TARGA LATERAL PIPELINE PROJECT  
Weekly Construction Progress Report**



**Week of November 14 – November 21 2014**

**Case No. PU-14-254**

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Swan	EPCON Partners	(360)-388-1073

**Project Description**

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	0%
Right of Way Clearing	91%	Lowering	0%
Right of Way Grading	91%	Backfill	0%
Stringing	59%	Tie-in	0%
Bending	32%	Hydro test	0%
Welding	0%	Right of Way Cleanup	0%
Coating	0%		

**Activity for the week**

Contractor has nearly finished clearing and grading; approximately 2,500 feet remain. Pipe is continuing to be strung throughout the project with approximately 6.5 miles complete. Bending is underway with approximately 3 miles bent and welding of bore pipe sections have begun.

**Comments**

James Akingbola will be out of the office until November 24<sup>th</sup>, 2014. Weekly reporting and any questions should be directed to Jacob Yokum, [jacob.yokum@oneok.com](mailto:jacob.yokum@oneok.com), (918) 606-7986.

Name	Report Date
Jacob Yokum	11/21/2014