

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of November 21 – November 28 2014

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Swan	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	0%
Right of Way Clearing	94%	Lowering	0%
Right of Way Grading	94%	Backfill	0%
Stringing	72%	Tie-in	0%
Bending	46%	Hydro test	0%
Welding	11%	Right of Way Cleanup	0%
Coating	0%		

Activity for the week

Approximately 2500ft of ROW clearing still pending. Mainline welding picked up this week with approximately 6200ft welded up.

Comments

Construction activities continued through Thanksgiving and will continue through the holiday weekend.

Name	Report Date
James Akingbola	11/28/2014