

**ONEOK TARGA LATERAL PIPELINE PROJECT  
Weekly Construction Progress Report**



**Week of November 28 – December 5 2014**

**Case No. PU-14-254**

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

**Project Description**

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	7%
Right of Way Clearing	94%	Lowering	3%
Right of Way Grading	94%	Backfill	0%
Stringing	90%	Tie-in	0%
Bending	73%	Hydro test	0%
Welding	36%	Right of Way Cleanup	0%
Coating	16%		

**Activity for the week**

Bore, ditching and lowering activities kicked off this week

**Comments**

Name	Report Date
James Akingbola	12/05/2014