

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of December 5 – December 12 2014

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	77%
Right of Way Clearing	97%	Lowering	43%
Right of Way Grading	97%	Backfill	36%
Stringing	96%	Tie-in	0%
Bending	95%	Hydro test	0%
Welding	89%	Right of Way Cleanup	0%
Coating	59%		

Activity for the week

Crews focused on completing mainline welds in order to have ditching and lowering completed prior to frozen ground conditions.

Comments

Name	Report Date
James Akingbola	12/13/2014