

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of January 5 – January 9 2014

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	63%
Right of Way Clearing	100%	Lowering	62%
Right of Way Grading	100%	Backfill	62%
Stringing	96%	Tie-in	1%
Bending	96%	Hydro test	0%
Welding	96%	Right of Way Cleanup	0%
Coating	78%		

Activity for the week

Crews returned to work on Monday 01/05/2015 but were slowed down due to high winds and extreme cold weather conditions. No progress was made this week

Comments

Warmer weather forecasted for next week; crews will focus on completing bores and tie-ins.

Name	Report Date
James Akingbola	01/11/2015