


**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of January 17 – January 24 2015

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	85%
Right of Way Clearing	100%	Lowering	85%
Right of Way Grading	100%	Backfill	82%
Stringing	97%	Tie-in	49%
Bending	96%	Hydro test	0%
Welding	96%	Right of Way Cleanup	0%
Coating	91%		

Activity for the week


Snow melts and rain event slowed down tie-in and dirt moving activities.

Comments

Crews continue to pump water out of the holes to accommodate safer construction activities

Name	Report Date
James Akingbola	01/25/2015

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of January 10 – January 16 2015

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	85%
Right of Way Clearing	100%	Lowering	85%
Right of Way Grading	100%	Backfill	82%
Stringing	97%	Tie-in	1%
Bending	96%	Hydro test	0%
Welding	96%	Right of Way Cleanup	0%
Coating	91%		

Activity for the week

Crews continue to focus on remaining bores and tie-in on the mainline.

Comments

Name	Report Date
James Akingbola	01/18/2015