


**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of January 17 – January 24 2015

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	100%
Right of Way Clearing	100%	Lowering	100%
Right of Way Grading	100%	Backfill	100%
Stringing	100%	Tie-in	100%
Bending	100%	Hydro test	0%
Welding	100%	Right of Way Cleanup	0%
Coating	100%		

Activity for the week

Ditching, backfill and tie-in activities were finalized this week.

Comments

Hydro Static test of the mainline is scheduled to commence on 02/07/2015

Name	Report Date
James Akingbola	02/06/2015