

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of February 13 – February 20 2015

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Blackburn	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	100%
Right of Way Clearing	100%	Lowering	100%
Right of Way Grading	100%	Backfill	100%
Stringing	100%	Tie-in	100%
Bending	100%	Hydro test	100%
Welding	100%	Right of Way Cleanup	0%
Coating	100%		

Activity for the week

Pipeline was successfully commissioned for service during the period.

Comments

Contractor will continue to focus on partial ROW restoration pulling top soil back on the subsoil with the intention to return after the spring thaw to complete restoration and seed.

Name	Report Date
James Akingbola	02/20/2015