



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake  
**Week Ending:** August 13, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Leveling of major cut and fill areas is almost complete. Placement of geo-tec fabric under final level grade. Construction trailers set and contractor has mobilized crew to site for foundations and pipe racks.

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue earthmoving activities for final geo-tec fabric under final grade. Continue grading internal site roads. Begin layout for foundations and civil work.

Demicks Lake Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	N/A	---

Project Site Safety
Sub-contractor of the EPC firm hired to build the facility had a dehydration case August 11, 2018 which required medical attention.

Comments
ONEOK reported to NDDH the discovery of hydrocarbon impacted soil located at a former reserve pit associated with the abandoned oil well.

Signatory	Date
Jeff Hammond	8/13/18