



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake  
**Week Ending:** August 20, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

### Brief Description of Week's Activities

**Demicks Lake:** Leveling of major cut and fill areas is complete. Placement of geo-tec fabric under final level grade. Construction trailers set and contractor has mobilized crew to site for foundations and pipe racks.

### Significant Work Activity for Next Week

**Demicks Lake:** Continue earthmoving activities for final geo-tec fabric under final grade. Continue layout for foundations and civil work.

### Demicks Lake Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	100 %	Civil Construction	5%

### Project Site Safety

Previous week's incident with Sub-contractor of the EPC and dehydration was not attributable to his work onsite.

### Comments

None

Signatory	Date
Jeff Hammond	8/21/18