



Weekly Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake

Week Ending: September 30, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities

Demicks Lake: Continue laying out site for foundations and pipe racks. Continue tying rebar for pier foundations. Continue pouring concrete foundations.

Significant Work Activity for Next Week

Demicks Lake: Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Begin laying out foundations on the second train.

Demicks Lake Completion Percentiles

Description	% Complete	Description	% Complete
Pipe Rack Foundations	25 %	Poured Concrete	16%

Project Site Safety

None

Comments

The second train was approved by the ONEOK board and will begin construction immediately. The previously announced 200 MMcf/d Demicks Lake I plant is expected to reach capacity soon after its expected completion in the fourth quarter 2019, increasing the need for the Demicks Lake II plant.

Signatory	Date
Jeff Hammond	10/01/18