



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake
Week Ending: October 7, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Continue laying out site for foundations and pipe racks. Continue tying rebar for pier foundations. Continue pouring concrete foundations. Continue foundation activities on the second train.

Significant Work Activity for Next Week
Demicks Lake: Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train.

Demicks Lake Completion Percentiles			
Description	% Complete	Description	% Complete
Pipe Rack Foundations	30 %	Poured Concrete	20%

Project Site Safety
None

Comments
Rain and colder weather caused some slowdown in the amount of concrete poured this week.
The second train was approved by the ONEOK board and will begin construction immediately. The previously announced 200 MMcf/d Demicks Lake I plant is expected to reach capacity soon after its expected completion in the fourth quarter 2019, increasing the need for the Demicks Lake II plant.

Signatory	Date
Jeff Hammond	10/08/18