



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: October 21, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Continue laying out site for foundations and pipe racks. Continue tying rebar for pier foundations. Continue pouring concrete foundations. Continue foundation activities on the second train. Equipment has begun to arrive at site.

Significant Work Activity for Next Week
Demicks Lake: Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Continue receiving equipment.

Demicks Lake Completion Percentiles			
Description	% Complete	Description	% Complete
DLI Rack Foundations	45 %	Poured Concrete	35%
DLII Rack Foundations	17%		

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	10/22/18