



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** December 9, 2018

| Title         | Name          | Company | Office Phone | Cell Phone   |
|---------------|---------------|---------|--------------|--------------|
| Site Manager  | Garrett Lyssy | OPD     | ---          | 281-371-5946 |
| Const. Mgr.   | Jesse Soto    | OPD     | ---          | 832-312-0145 |
| Proj. Manager | Jeff Hammond  | ONEOK   | 918-246-4701 | 918-740-7666 |

| Brief Description of Week's Activities   |
|--|
| <b>Demicks Lake:</b> Head count is now at 154. Continue laying out site for foundations and pipe racks. Continue tying rebar for pier foundations. Continue pouring concrete foundations. Continue pouring compressor block foundations. Continue receiving package shipments. |

| Significant Work Activity for Next Week   |
|---|
| <b>Demicks Lake:</b> Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Continue receiving equipment. Set forms for building concrete. |

| Demicks Lake Completion Percentiles |            |                      |            |
|-------------------------------------|------------|----------------------|------------|
| Description                         | % Complete | Description          | % Complete |
| DLI Rack Foundations                | 68 %       | DLI Poured Concrete  | 64%        |
| DLII Rack Foundations               | 44%        | DLII Poured Concrete | 35%        |

| Project Site Safety |
|---------------------|
| None                |

| Comments |
|----------|
| None     |

| Signatory    | Date     |
|--------------|----------|
| Jeff Hammond | 12/10/18 |