



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** January 13, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Head count is now at 220. Continue laying out site for foundations and pipe racks. Continue tying rebar for pier foundations. Continue pouring concrete foundations. Continue receiving package shipments. Continue work on the Office building foundation. Fifty-eight pieces of equipment have been received at site and twenty-seven have been set on their foundation

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Continue receiving equipment. Set forms for building concrete. Continue office foundation

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	38%	Major Equipment Delivered	10%
Rack Foundations	88 %	Rack Foundations	52%
Poured Concrete	83%	Poured Concrete	64%
Pipe Welding	5%	Pipe Welding	0%
Piperack Structural Steel	17%	Piperack Structural Steel	12%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments

Signatory	Date
Jeff Hammond	1/14/18

